BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to Roads and drains in Sanjeevininagar in Ward No 07, Byatarayanapura
2	Amount of Work Portion	
3	Estimate cost	50.00 Lakhs
4	Name Of Contractor	M/s Executive Engineer, K.R.I.D.L
5	Agreement No.	58/2017-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/58/17-18 Date: 06.05.2017
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub-division office	—
10	Extension granted if any	—
	1. Form	—
	2. Form	—
11	Work Carried out by the contractor during the original period stipulated in contract	—
12	Work carried out during the first period of extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	132 days.
15	Date of recommending time limit applied for	—
16	Wheather the original application of contractor is enclosed	—

17	Balance work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	1). UGD Work pending in several roads.
22	Remarks of the EE with the daily rate of penalty proposed	2). Concrete road works completed after the completion of UGD work by ~~BDMP~~ & BWSSB dept.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone